

2019 Street Improvements Project Update



September 13, 2019

Week of September 9

Boulevard restoration began but was delayed due to the weather. The contractor cut out the existing turf to the removal limits and began installation of topsoil and final grading of the boulevards. They intend to work Saturday, September 14 to make up for the delays.

Week of September 16

The contractor will complete any remaining boulevard restoration work, including fine grading the boulevards with topsoil and installation of sod/seed. Houses will receive sod, while all other areas will receive seed for turf establishment.

Final cleanup of the project site will follow the completion of the boulevard restoration.

Parking and Access information

All project streets are open for Hampton residents to utilize, but it is still a construction zone, so please slow down, especially while workers are present. Residents will have access to their driveways for the remainder of the project, but keep in mind that short access delays may still occur. During the day, streets with work occurring may inhibit through access where the contractor is currently working. Residents will still have access to their driveways from one way or the other on the street – you may just have to go around the block.

We apologize for the inconveniences of the project and appreciate your patience while we work to improve your roads and utilities!

FAQ

Q: Why isn't the asphalt pavement laid all the way to the top of the concrete curb?

A: The final lift of asphalt pavement will be installed in the spring of 2020. This is done so if any settlement issues arise over the winter, they can be corrected before the road is completed.

Questions/Concerns?

If you have any questions, concerns or need access help, please reach out to Brad Fisher. Be sure to sign up for weekly email updates on the project website!

Brad Fisher – Project Engineer
bradley.fisher@bolton-menk.com
952-890-0509, Mobile: 612-759-7240

Staging Map

