

2019 Street Improvements Project Update



September 20, 2019

Week of September 16

Boulevard restoration was completed. Residents received a notice at their door, but as a reminder, the contractor will water/care for the sod until 10/17/19. After that, the sod becomes the responsibility of the homeowner. If there are any issues with your sod, please ensure you notify us BEFORE 10/17/19 so it can be added to a warranty list for the contractor.

Week of September 23

Final cleanup of the project site will take place. Remaining punchlist items will be addressed over the course of the next month or so, but no major work is anticipated for the remainder of the year.

Parking and Access information

All project streets are completely open and will remain that way until next spring. When the final layer of asphalt is placed next spring, the road will be temporarily closed to thru traffic for a couple days.

FAQ

Q: Why isn't the asphalt pavement laid all the way to the top of the concrete curb?




A: The final lift of asphalt pavement will be installed in the spring of 2020. This is done so if any settlement issues arise over the winter, they can be corrected before the road is completed.

Questions/Concerns?

If you have any questions, concerns or need access help, please reach out to Brad Fisher. Be sure to sign up for weekly email updates on the project website!

Brad Fisher – Project Engineer
bradley.fisher@bolton-menk.com
952-890-0509, Mobile: 612-759-7240

Staging Map

-  STAGE A
-  STAGE B
-  STAGE C

