

2019 Street Improvements Project Update



May 1, 2020

Week of April 27

Punchlist and warranty work began.

Week of May 4

Punchlist and warranty work will continue. This includes removal and replacement of deficient concrete. If concrete failed within a driveway, access for that property will be temporarily restricted to replace it. Property owners that will have their driveway access affected by this work will receive a paper notice at their front door. Please be on the lookout for this notice. O'Malley concrete is expected to be onsite to complete the concrete work on Tuesday, May 5th, weather dependent. Please have your vehicles out of your driveways by **9:00am on Tuesday, May 5th**. If work is delayed, it will occur the following day. After the work is completed, you may park on the street adjacent to your property. Please stay off the new concrete for a full **3 days** from the time of installation to allow the concrete to cure enough to withstand vehicles.

Parking and Access information

All project streets are completely open. When the final layer of asphalt is placed in the coming weeks, the road will be temporarily closed to thru traffic for a couple days.

FAQ

Q: Why isn't the asphalt pavement laid all the way to the top of the concrete curb?




A: The final lift of asphalt pavement will be installed in the spring of 2020. This is done so if any settlement issues arise over the winter, they can be corrected before the road is completed.

Questions/Concerns?

If you have any questions, concerns or need access help, please reach out to Brad Fisher. Be sure to sign up for weekly email updates on the project website!

Brad Fisher – Project Engineer
bradley.fisher@bolton-menk.com
952-890-0509, Mobile: 612-759-7240

Staging Map

-  STAGE A
-  STAGE B
-  STAGE C

