



**BOLTON  
& MENK**

Real People. Real Solutions.

7656 Design Road  
Suite 200  
Baxter, MN 56425-8676

Ph: (218) 825-0684  
Fax: (218) 825-0685  
Bolton-Menk.com

## MEMORANDUM

**Date:** October 2, 2020  
**To:** City of Baxter City Council/City of Baxter Utility Commission  
**From:** Pete Lemke  
**Subject:** 2022 Inglewood Drive Railway Crossing and Associated Roadway Improvements  
City of Baxter  
Municipal Project No.: 4121  
BMI Project No. T42.120675

### Background

On February 18, 2020, the City of Baxter selected Bolton & Menk to develop plans and implement the 2021 Inglewood Drive Railway Crossing and Associated Roadway Improvements (Inglewood Drive) project. The project is focused on the relocation of the Knollwood Drive traffic signal and railroad crossing to Inglewood Drive, pavement rehabilitation on Foley Road, public utility improvements, and an improved configuration for the Forthun Road and Isle Drive intersection. On June 2, 2020, the city moved to delay project funding in construction until 2022 due to difficulty in collecting traffic count data, COVID-19, TH 210 Corridor Study recommendations and others. The revised schedule is agency coordination, design, and final plans in late 2020-mid 2021 and construction in 2022. The project team has now referred the project name as “2022 Inglewood Drive Railway Crossing and Associated Roadway Improvements Project”. Bolton & Menk’s role includes providing monthly update memorandums to the City Council, Utilities Commission, and staff.

### Project Update as of September 30, 2020

#### Agency Coordination

On June 15, 2020, the City sent a memorandum to Kelvin Howieson at MnDOT District 3 requesting to delay project funding until 2022 and that he identifies funding for construction of this project in 2022. We received official confirmation from Kelvin that the Trunk Highway funding of \$1.1 million was moved to 2022. For the federal funds, they will be moved over the next two years. \$162,220 will be received in 2022 and the remaining funds in the amount of \$441,680 will be available in 2023. For the 2023 federal money, it will be available in late October or early November 2022.

With this news of money being received and distributed over a longer duration, it gives the project team some options on scheduling and construction timeframes. Determining the total influence of these funding changes will be vetted out through the preliminary process of determining the extents of the project. Any changes or decisions will be immediately shared with the Utilities Commission and City Council.

BNSF, Benesch, Bolton and Menk and the project team conducted a required on-site diagnostic meeting as part of railroad coordination on August 6, 2020, 9-10:30am. At this meeting we evaluated the

Name: Trevor Walter  
Date: 10/2/2020  
Page: 2

proposed location of the railroad crossing for Inglewood Drive and discussed the following: 1) potential designs for the crossing, 2) signal and crossing equipment needs, 3) the removal of the Knollwood crossing, and 4) next steps to getting BNSF on-site to start the placement of the new crossing.

Prior to this on-site meeting, the involved agencies participated in a video conference call on **July 30, 2020, 10am-11:30am**, which included going over the proposed concept designs developed by the project team. This meeting helped provide insight and information to BNSF and Benesch on what the project team would be evaluating during the meeting on-site.

The MnDOT TH 210 Corridor Study held its kick-off PMT meeting on August 5, 2020.

On September 28, 2020 staff from Bolton & Menk confirmed with MnDOT that traffic counts conducted along TH 210 at Knollwood Drive, Inglewood Drive, Fairview Drive, and Foley Road would be accepted by MnDOT for use in a forthcoming Intersection Control Evaluation study required by MnDOT for this project. MnDOT also agreed that additional coordination with them would be required to evaluate and adjust our traffic counts to account for 1) reduced traffic due to COVID19 and 2) changes in traffic patterns due to implementation of recommendations coming out of their TH 210 Transportation Study.

### Design

On hold. Again, all the work to date will remain useable and beneficial to the project regardless of timing.

### Project Development

The letter providing outreach and communication to the property owners located within the boundary of CSAH 48, Foley Rd and Perch Lake boundary was sent out to residents on September 25, 2020. Unlike the letter sent in early June to the adjacent project properties, this letter didn't include assessment discussion and focused more on providing project overview information while presenting our justification for relocation of the railway crossing and traffic signal to Inglewood Drive. The letter identified the Inglewood Drive project website ([www.inglewooddrive.com](http://www.inglewooddrive.com)) and MnDOT's website for the TH 210 Transportation Study and made them aware of the current public survey that is available for that project until October 10, 2020.

The public website has been updated to include a link to MnDOT's website for the TH 210 Transportation Study and information on the public survey available until October 10, 2020. The project website url remains as [Inglewooddrive.com](http://Inglewooddrive.com) and will be used throughout the life of this project as a primary source of project related information.

Bolton & Menk pushed out an update to the approximately 34 residents who sign up through the project website for Email Updates providing information on MnDOT's TH 210 Transportation Study website and the related public survey. Anyone who would like to receive periodic (monthly at a minimum) updates on the Inglewood Drive project are encouraged to sign up at [www.inglewooddrive.com](http://www.inglewooddrive.com).

On September 30, 2020 staff from Bolton & Menk were on site to set up video cameras for collecting traffic counts at the following locations: TH 210 at Knollwood Drive, TH 210 at Inglewood Drive, Inglewood Drive at Fairview Road, Knollwood Drive at Foley Road. Cameras are anticipated to end recording sometime during late evening of October 3, 2020 and will be pick up at the beginning of the following week.

Name: Trevor Walter  
Date: 10/2/2020  
Page: 3

On Wednesday September 30, 2020, Staff from Bolton & Menk met with City staff to discuss utility layouts and assessment policy and implementation.

### **FINANCIAL IMPLICATION**

None.

As stated in the past few updates following the decision to delay the project, an amendment to the project scope and consultant budget is still a likely possibility dependent on the influence from the TH 210 Transportation Study recommendations, geometric alternative selected, utility alternative selected, and extended project schedule.

### **STAFF RECOMMENDATIONS**

Staff recommendation: Accept the 2022 Inglewood Drive Railway Crossing and Associated Roadway Improvements Project Monthly Update

### **COUNCIL ACTION REQUESTED**

**MOTION** to: Accept the 2022 Inglewood Drive Railway Crossing and Associated Roadway Improvements Project Monthly Update