



June 4, 2021

Newsletter No. 9



OLD WEST MAIN & UPPER HARBOR RENEWAL Project Update

Pedestrian Bridge Update:

Work resumed on the south abutment last week and focus this week is on completion of the soil correction. The Contractor successfully completed the installation of the sheetpile and hopes to have all of the backfilling completed by early next week. Immediately following the backfill, the Contractor plans to start the construction of the south abutment footing and bridge foundation. Consistent work on the south abutment is anticipated for the next 3-4 weeks.

Additionally, the settlement period for the north embankment is expected to be completed this week and Contractor plans to resume bridge work on the north abutment next week. The first operation will be the pile driving for Pier 3 then followed by the poured concrete footing.

Old West Main Street Update:

City Staff were informed last week that our LRIP application was the successful in award of \$831,308 of additional funding. This award is planned to directly offset local funds for construction of the project. The award must be accepted by resolution at City Council and is anticipated to take approximately a month to fully execute.

Additionally, MnDOT has authorized the ability for the City to proceed with the award of the construction contract to the successful low bidder, Fitzgerald Excavating and Trucking. Based on this the intent is to consider bids and award the project at the next City Council meeting on June 14th. Construction is still anticipated to start late July.

A public construction open house is tentatively planned for Wednesday, July 7, 2021 at 7:00 pm to discuss the construction schedule and staging. Additional meeting information and instructions will be provided in the next few weeks. This meeting is anticipated to be held in person in the council chambers at Red Wing City Hall.

Cory Bienfang, P.E.

Project Engineer

Cell: 507-995-2936

E-mail: cory.bienfang@bolton-menk.com

Jay Owens, P.E.

City Engineer/Engineering Director

Cell: 651-764-3336

E-mail: jay.owens@ci.red-wing.mn.us

Ryan Illa

Engineering Project Manager

Cell: 651-260-5956

E-mail: ryan.illa@ci.red-wing.mn.us