



PROJECT UPDATE

October 26, 2018

Please note that the final layer of pavement is scheduled to be complete by the week of October 29, weather permitting!

Areas 1 and 3 (May –October)

Week of October 22 Recap

- Concrete work finished
- Wall installation concluded
- Turf restoration continued

Week of October 29 Activity

- The final layer of pavement will be installed. This will take about 4 days in total.
- Benches, trash bins, and bike racks will be installed
- Turf restoration will continue
- Trees and tree grates will be installed
- Concrete work will finish up

Area 2 (June 28-October)

Week of October 22 Recap

- Wall installation continued
- Sidewalk and landscaping work continued
- Utility adjustments concluded

Week of October 29 Activity

- The final layer of pavement will be installed. This will take about 4 days in total.
- Benches, trash bins, and bike racks will be installed
- Turf restoration will continue
- Wall construction will finish
- Concrete work will finish up

Parking, Access, and Transit Information

During construction in a specific phase, the roadway will be closed to thru traffic but will remain open for residents and businesses to access their driveways. All north-south dead end intersections will also be maintained so residents and businesses may access their driveways. Access to individual driveways may be unavailable at times during working hours, but access will be restored each night. Access to businesses and driveways will remain open as much as possible from connecting side streets. **Traffic and transit stops** will be detoured to Marie Ave during this time.

Working Hours

The project contractor (Park Construction) will typically be working 7 a.m. to 7 p.m. Monday through Friday, with some Saturday work.

Thank you for your patience throughout this process! Be sure to sign up for email updates at the project website. If you have any concerns, please contact the project hotline listed below.

Project Hotline: 612-619-6284

Staging Map



- Area 1 
- Area 2 
- Area 3 

Project Hotline: 612-619-6284
Project Website: www.southviewblvd.com