



# PROJECT UPDATE

November 16, 2018

## Parking, Access, and Transit Information

**The roadway is now reopened to traffic and transit stops have been moved back to Southview!**

## All Areas

### Week of November 12 Recap

- Crosswalks were painted
- Signage installation concluded
- Bike racks and benches were installed
- Miscellaneous asphalt patching behind the curb and behind decorative walls occurred
- Construction trailer area was cleaned and seeded
- Miscellaneous restoration/cleanup items continued

### Week of November 19 Activity—*No Work Nov 22-Nov 25!*

- Trash bins will be installed
- Miscellaneous restoration/cleanup items continued

## Work to be completed in the spring of 2019

In order to ensure the best possible vegetation growth, all trees and small plantings will be installed in the spring of 2019. Parking stalls and directional arrows will also be striped. Finally, concrete boulevard staining, wall work, and other concrete work will be completed in the spring due to colder temperatures.

## New sidewalk care this winter

With the project substantially complete, it is important to take certain measures to maintain the improvements. **Help us protect the new concrete by not using chemical salt on the new concrete this winter!** When concrete is first poured, it can take up to one year for concrete to fully “dry out.” Because of this, the concrete is more susceptible to the freeze and thaw cycles in its first year, which causes cracking. The full informational handout can be found on the construction tab of the project website.

## Working Hours

The project contractor (Park Construction) will typically be working 7 a.m. to 7 p.m. Monday through Friday, with some Saturday work.

*Thank you for your patience throughout this process! Be sure to sign up for email updates at the project website. If you have any concerns, please contact the project hotline listed below.*

**Project Hotline:** 612-619-6284

**Project Website:** [www.southviewblvd.com](http://www.southviewblvd.com)

# Staging Map



- Area 1 
- Area 2 
- Area 3 

**Project Hotline:** 612-619-6284  
**Project Website:** [www.southviewblvd.com](http://www.southviewblvd.com)