

Park Street Construction Update

May 9, 2025

Construction:

- Bituminous Streets
- Sanitary Sewer
- Watermain
- Storm Sewer
- Concrete Curb & Gutter

Construction schedule:

Start: July 16, 2024

Fall Completion: November 1, 2024

Final Completion: June 20, 2025

City of Fairmont

100 Downtown Plaza
Fairmont, MN 56031

Matt York, Director of Public Works/Utilities

Phone: (507) 238-3942

Email: myork@fairmont.org

Tyler Cowing, Engineer

Phone: (507) 238-3948

Email: tcowing@fairmont.org

Bolton & Menk, Inc.

1501 South State Street, Suite 100
Fairmont, MN 56031

Phone: (507) 238-4738

www.bolton-menk.com

Troy Nemmers, P.E.

Consultant City Engineer

Cell Phone: (507) 236-9832

E-mail: troy.nemmers@bolton-menk.com

Derek Behrens

Construction Representative (CPR)

Cell Phone: (507) 236-7660

E-mail: derek.behrens@bolton-menk.com

Mensing Construction

1115 North Main Street
Blue Earth, MN 56013

Project Status

With the construction season getting underway, work will be commencing again on Park Street to wrap up the reconstruction project. This coming Monday, May 12th, the contractor will have the south end of Park St closed at the Albion Ave intersection to complete the remaining concrete work. There will also be a curb and gutter section replaced midblock in front of 839 Park St during this time. This work is being completed in preparation for the final lift of pavement to be placed. The remaining pavement and sod placement are planned to be completed in the coming weeks, and additional updates will be given once they are scheduled.

Park St will be open to local residents only from Monday May 12th to Thursday May 15th with the south end at Albion Ave being closed for planned construction. Residential access will be maintained on Park St; we kindly ask that residents please access from the north end at the Budd St intersection during this time. Albion Ave will remain open during this work.

Project Website

Please visit and check the project website periodically for information regarding the construction progress and updates! You can access the website by use of the link below.

<https://clients.bolton-menk.com/fairmontparkst2024/>

Or on the City of Fairmont's website under popular links.

<https://fairmont.org>

Contacts

Informational newsletters, such as this one, will be distributed periodically throughout the project. The city also has a website for this project. You can go to the website to sign up for notifications and look at project maps. If you have questions or concerns at any time, please contact Derek Behrens at the phone number or email address listed.

