

Project Update—November 8, 2018

Week of November 5

This week, grading occurred in preparation for the base layer of asphalt pavement on Knox Ave. Curb was backfilled, and storm sewer work continued along 82nd Street. Excavation for the twelve-foot diameter culvert continued along 82nd Street as well.

Please note that the Knox/81st intersection closed October 25 and will be closed until about mid-November.

Week of November 12

Next week, the base layer of asphalt will be paved on Knox Ave. Concrete sidewalks will be poured along Knox Ave and American Blvd. Trenchless storm sewer and twelve-foot diameter culvert will be installed along 82nd Street.

Overnight Work

Crews will be working during the overnight hours starting Monday, Nov 12, until Nov 21 (including Saturday and Sunday) to directionally drill a large diameter storm sewer pipe on the north side of 82nd Street between Penn Ave and Knox Ave. This work will not cause excessive amounts of noise; rather, a low, humming sound may be heard. This work will not disrupt traffic on 82nd Street. Localized directional lighting will be used during this construction process.

